



NEW ROMNEY TOWN COUNCIL
FULL COUNCIL MEETING 14TH OCTOBER 2024
CAPITAL PROJECTS REPORT – MAUDE COMMUNITY CENTRE PROJECT

The construction of the Maude Community Centre is continuing to make good progress, with the second floor framing for the main building currently being installed and on schedule to be completed w/c 14/10/24.

The Developer and Architect are currently working on details of colour finishes for external fencing and building interiors – to be presented to the Project Steering Group in due course for comment.

A scheduled meeting of the Project Steering Group will take place w/c 14/10/24. At which time the latest progress reports and cost report will be reviewed.

A review of overall project expenditure to date has shown that the project remains very much on track and in line with projected expenditure approximately one-third of the way through the build.

Town Clerk

7th October 2024